

Annexure I
UNDERGROUND ELECTRICITY CABLE PROJECTS
Starred LAQ No. 001C by Shri. Vijay sardesai, MLA (Fatorda)
Details of Underground Cabling work
Format for Part (a) Starred LAQ No 001C

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
1	Work of bifurcation of 2 nos . of 11kv Sinquerim and Highland feeders emanating from 33/11KV candolim sub-station at calangute ,under the jurisdiction of Division -Vi , Mapusa .	M/s consistent Infra & Power	16922068.00	09/10/2023	24-04-2024	--	98% work completed
2	Work of laying underground cable for 11KV Candolim Church feeder from 33/11KV Candolim Church feeder from 33/11KV Saligao Sub-Station under Sub-Division IV, Calangute, Division VI, Mapusa.	M/s Creative Entrepreneurs LLP,	17854812.00	30-03-2023	10-01-2024	02-02-2024	Work Completed
3	Work of Conversion of part 11KV Colvale feeder feeding Pirna village to Undergroung cable system and providing new 200 KVA Distribution Transformer at Dhakli Chanai, Naikwaddo & Kelwaddo-Pirna under the Judisdiction of Sub Div-II, Div.XVII, Mapusa, Bardez Goa.	M/s Deepti Enterprises in JV with M/S Putusatya Enterprises.	84775218.00	27-07-2023	11-08-2024	11.08.2024	100% work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
4	Work of Supply, erection, Testing and Commissioning 11KV 3 Core, XLPE armoured Cable of size 300 Sq. mm. for conversion of existing overhead 11KV Sodiem feeder emanating from 33/11KV Mapusa Sub Staion to underground system under the jurisdiction of Sub-Division-III, Agarwada, Division-XVII, Mapusa	M/s EPC Indracon Pvt Lts, A-76, Sector 63, Noida Gautam Buddha Nagar U.P.	161541375.60	10-12-2024	05-12-2025	-	80% work completed
5	Work of providing 33KV supply from 220/110/33KV Saligao Sub Station to 33/11KV GIS Calangute, 33/11KV Nagao, 33/11KV Badem, 33/11KV Anjuna Sub Station under Division-VI, Mapusa.	M/s EPC Infracon Pvt Ltd JV	506509364.00	30-01-2025	13-02-2026	--	50% Work completed
6	Work of Conversion of the existing Overhead 11KV Assagao Feeder to Underground system from 4 Pole DMC to Bobby Junction, Anjuna Bardez-Goa, under the jurisdiction of Sub Division II, DIV XVII, Mapusa.	M/s EPC Infracon Pvt. Ltd	110798486.52	20-09-2024	30-09-2025	--	70% work completed
7	Work for shifting of electrical utilities towards land acquisition in regards to upcoming constructuion of Elevate Corridor from Sangolda Junction to Hotel Majestic on NH-66 - Improvement & Construction of road leading from Goa Electricity Department upto Holy Family School at the request of AE, S/D-IV, WDXIII (R), PWD	M/s EPC Infracon Pvt. Ltd, Uttar Pradesh	319693337.00	16-09-2024	30-09-2026	--	80% work completed.

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
8	Infrastructure works sanctioned under the revamped Distribution Sector Scheme (RDSS) – Package 3 for Div-VI, Mapusa.	M/s Gaja Engineering Pvt. Ltd, Hyderabad	200641422.00	25-09-2023	06-07-2024	5.03.2025	Work completed
9	Work for conversion of existing overhead 11KV Industry feeder 11KV cable industry feeder and 33KV unichem feeder to underground system and providing new 11 KV feeder at Pilerne Industrial Estate, Pilerne under Sub Division-II, Porvorim.	M/s Galaxy Electricals Panaji.	80340763.00	27-05-2022	09-06-2023	03.05.2023	Work completed
10	Work for conversion of existing overhead LT Network to LT underground system of 07 nos of DTC under Section Office, Birtona & Porvorim, Sub-Div-II, Porvorim.	M/s Pristine Engineering Services JV with M/s Bagkiya Construction Pvt Ltd, Mapusa	123821029.00	18-12-2023	31-12-2024	--	98% work completed.

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
11	Work of conversion of existing 33kV Overhead Diana feeder to underground system from Mapusa sub-station to Agnel Institute of Technology, Assagao under the jurisdiction of SD-II, Div-XVII, Mapusa-Goa	M/s Siddharud Electricals	17457235.00	10-03-2023	22-06-2023	22.06.2023	Work completed
12	Work of interlinking 11 KV Powergrid feeder with 11 KV Sodiem feeder by laying 11 KV ,3C X 300 sq.mm underground cable from Darbarwada DTC to Khirat DTC and Providing New 100KVA Distribution Transformer at Wagali, Camurli Under Jurisdiction of Sub Division II, Mapusa	M/S Sunshine Electric Co. Pvt. Ltd	18384397.72	09-02-2023	23-09-2023	23.09.2023	Work completed
13	Work for conversion of existing overhead LT Network to LT underground system of 04 nos DTC's namely Nana Nani Park, Nirvana Nest, Sulabh International, Police Station under section office Birtona and Porvorim, Sub-Div-II, Porvorim, Div-VI, Mapusa.	M/s Swastika Infra Pvt. Ltd., Rajasthan	124131642.00	13-12-2023	26-12-2024	--	80% work completed.
14	Work for conversion of existing overhead LT Network to LT underground system of 04 nos DTC's under section office Porvorim, Sub-Div-II, Porvorim, Div-VI, Mapusa.	M/s Swastika Infra Pvt. Ltd., Rajasthan	123745681.00	18-12-2023	31-12-2024	--	60% work completed.

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
15	Work of conversion of existing overhead 11KV line to underground system of feeders namely; 11KV RND feeder, 11KV Porvorim Bazar feeder, 11KV Malim feeder, 11KV Socorro feeder, 11KV Gurudwara and 11KV Chogum feeder, emanating from 33/11KV Porvorim Sub-Station covering major portion of Porvorim plateau area and conversion of existing overhead LT network to LT underground system of 40nos., of DTC under section office Porvorim, Socorro & Britona, in Sub Division-II, Porvorim, under the jurisdiction of Division-VI Mapusa.	M/s Swastika Infra Pvt. Ltd., Rajasthan	1172697019.00	08-03-2024	20-03-2026	--	30% work completed.
16	Work of conversion of 11 kV Anjuna feeder to underground cable system from Mapusa Sub-Station to Assagao, Badem under the jurisdiction of SD-II, Mapusa under Division-XVII, Mapusa.	M/s Yogiraj Powertech Pvt. Ltd.	236619285.00	16-06-2023	16-06-2024	--	98% work completed
17	Work of Supply, Erection, Testing and Commissioning 11KV 3 Core, XLPE armoured Cable of size 300 Sq. mm. for conversion of existing overhead 11KV Siolim Feeder emanating from 33/11KV Mapusa Sub-station to underground system under Sub-Division-III, Agarwada, Division XVII, Mapusa.	M/s. Capital Electech Pvt. Ltd. Ghaziabad, Uttar Pradesh in JV with M/s. Pristine Engg. Services, 198, Gausawaddo, Mapusa-Goa.	162651102.00	07-07-2022	21-04-2023	31.03.2025	Work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
18	Work of providing additional 33KV outgoing bay along with associated equipments at 33/11KV Mapusa Sub-Station and SETC of new 400sq.mm., 33KV underground cable from 33/11KV Mapusa Sub-station to 33/11KV Anjuna Sub-station via proposed 1 x 20MVA,33/11KV Badem Sub-station in the jurisdiction of Sub-Division-II, Division-XVII, Mapusa	M/s. Creative Entrepreneurs LLP	109219315.00	29-01-2024	28-02-2025	--	85% work completed
19	Work of Supply, Laying, Testing and Commisioning 11KV 3 Core, XLPE armoured Cable of size 300 Sq. mm. to link the Holy Cross DTC to Sodiem Bazaar DTC in VP Sodiem Siolim under the jurisdiction of Sub-Division-III, Agarwada, Division-XVII, Mapusa	M/s.Makex Projects Pvt. Ltd.	10988233.00	15-03-2024	01-07-2024	-	95% work completed
20	Tender 08(22-23) Work of erection of 4 Nos 11KV underground feeder from GIS Substation in Sub-Div-IV, Calangute under jurisdiction of Division-VI, Mapusa.	M/s. Imperial Infra, JV with M/s Suncity Urja Pvt. Ltd.	41780688.00	23-03-2023	02-01-2024	--	98% work completed
21	Work of conversion of portion of 11KV overhead of Narva & Mayem feeder into underground cable system under Sub Division-I(U) Bicholim in the jurisdiction of Sub Division-I(U) Bicholim Division-V Bicholim.	Avartanah Infrastructure Private Limited JV with Galaxy Electricals S10 Anjunker Apartment Angod Near Cine Alankar Mapusa-Goa 403507.	132730260.00	10-07-2024	25-07-2025	-	25% work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
22	Work of conversion of 11KV AB cable Keri side into 11KV underground Keri feeder from Village Panchayat Morlem to Keri Village (Phase-II) in the jurisdiction of Section Office Poriem under Sub Division-II(R) Sankhali.	Elecon Constructions Pvt. Ltd in JV with Creative Entrepreneurs LLP S-3 Dsouza Apartment Opp ESI Hospital Margao Goa 403601.	111663276.00	25-08-2023	9-9-2024	02-09-2024	Work completed
23	Work of conversion of existing overhead 11KV line of Naveli feeder from 220/33/11KV Amona Sub-Station to underground cable network in the jurisdiction of Sub Division-II(R) Sankhali Division-V Bicholim.	EPC Infracon Private Limited A76 Sector 63 Noida Uttar Pradesh PIN 201301.	159084916.00	29-01-2024	13-02-2025	-	40% work completed
24	Work of laying of 11KV XLPE underground cable of size 3C x 300sq.mm. for 11KV Kothambi feeder from 33/11KV Pale Sub-Station to 220/33/11KV Amona Sub-Station in the jurisdiction of Section Office Pale under Sub Division-II(R) Sankhali	Galaxy Electricals H.No 184 Sarvan Bicholim Goa 403504	146808757.00	15-03-2023	30-3-2024	05-12-2023	Work completed
25	Work of conversion of the existing overhead 11KV Sankhali feeder into underground XLPE cable from 33/11KV Sankhali Sub- Station in the jurisdiction of Section Office Sankhali under Sub Division-II (R) Sankhali.	Galaxy Electricals H.No. 184 Sarvan Bicholim Goa 403504.	198333573.00	13-06-2023	28-6-2024	28-09-2024	Work completed
26	Work of conversion of 11KV Karapur feeder from overhead line to 11KV underground XLPE cable from 33/11KV Sankhali Sub-Station under the jurisdiction of Sub Division-II (R) Sankhali	Galaxy Electricals H.No. 184 Sarvan Bicholim Goa 403504.	194493758.00	18-08-2023	2-9-2024	02-09-2024	Work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
27	Work of Survey Design Supply Laying Testing & Commissioning of 33KV 2 x 3Core 400sq.mm XLPE insulated flat strip armoured cable (from 220/110/33KV Tivim Sub-Station to 33/11KV 3 x 6.3MVA Bicholim Sub-Station) in the jurisdiction of Sub Division-I(U) Division-V Bicholim.	Galaxy Electricals H.No. 184 Sarvan Bicholim Goa 403504.	280703321.00	25-03-2025	09-04-2026	-	10% work completed
28	Work of conversion of existing overhead 11KV line of Maina feeder from 220/33/11KV Amona Sub-station to underground cable system in the jurisdiction of Sub Division-II(R) Sankhali Division-V Bicholim.	GS Buildcon in JV with M/s Aravinda Electricals Infra Pvt. Ltd. Gomantak Printing Press St. Inez Panaji House No S-2 Braganza Pereira Road St. Inez Panaji North Goa Goa 403001	64919881.00	23-02-2024	09-03-2024	-	90% work completed
29	Work of conversion of 11KV overhead line of Advalpal and Salem Village into underground cable system in the jurisdiction of Sub Division-I(U) Bicholim Division-V Bicholim.	Imperial Infra A-121 Heritage Princess 1 Near Almeida High School Warkhande Ponda South Goa 403401.	113900683.00	13-02-2024	28-02-2025	-	75% work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
30	Tender No. 113-(2023-24)/CSC- Work of renovation of existing HT/LT line network Transformer Centre etc. and providing of additional electrical infrastructure in Ona Maulinguem Kudchirem Village SAANSAD ADARSH GRAM YOJANA (SAGY) under the jurisdiction of SD-I Division -V Bicholim-Goa	Jai Mata Di Techno Private Limited (Lead bidder) JV with M/s Putusatya Enterprises (JV Partner) Casa Amora Phase-I E011 Kadamba Plateau Goa. 403402.	149816440.00	12-11-2024	27-11-2025	-	35% work completed
31	Work of conversion of 11KV Poriem feeder into underground cable and bifurcation of feeder into two i.e. 11KV Keri feeder and 11KV Poriem feeder in the jurisdiction of Section office Poriem under Sub Division-II(R) Sankhali.	M/s Swaraj Corporation H. No.357 Karnanem Kirlapal Dabal Dharbandora South Goa PIN 403706.	146395696.00	28-03-2023	12-4-2024	20-03-2025	100% work completed
32	Work of conversion of the existing HT & LT line at Shirgao to underground cable network in the jurisdiction of Section Office Assonora under Sub Division-I(U) Division-V Bicholim.	Putusatya Enterprises H.No. 351/F Near Shantadurga Temple Shantinagar Aquembaixo Navelim Salcete Goa	113706020.00	13-03-2023	28-9-2023	28-09-2023	Work completed
33	Work of conversion of 11KV Poriem overhead line to underground feeder in order to minimize the number and duration of Poriem feeder interruptions (Phase-III) in the jurisdiction of Section Office Poriem under Sub Division-II(R) Sankhali	Putusatya Enterprises JV with Galaxy Electricals H.No. 351/F Near Shantadurga Temple Shantinagar Aquembaixo Navelim Salcete Goa.	160978103.00	18-10-2023	2-11-2024		98% work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
34	Work of conversion of existing of existing 33KV double circuit overhead network to underground cabling network emanating from 220/33KV Cuncolim Substation to 33/11KV Canacona Substation under S/D-III, Canacona, Div-XVI, Margao.	M/s Capital Electech Pvt. Ltd.	446922321.00	17.10.2023	31.10.2024		93% Work completed
35	Work of conversion of 11KV HT OH network to 11KV HT UG network in Poinguinim & Loliem areas of Canacona constituency under S/D-III, Canacona, Div-XVI, Margao.	M/s Nanu Engineers Pvt. Ltd.	366624490.00	11.10.2023	26.10.2024		99% Work completed
36	Work of conversion of 11KV HT OH network to 11KV HT UG network in Agonda and Khola areas of Canacona and part of Quepem constituency under S/D-III, Canacona, Division-XVI, Margao.	M/s. India Commercial Services	638330343.00	23.10.2023	06.11.2024	20.03.2025	93% Work completed
37	Work of conversion of 11KV overhead network of Marli-Tirwal feeder to underground HT cable network from Amona junction to Marli via Tirwal under the jurisdiction of S/D-III, Canacona, Division-XVI, Margao under Tribal Sub Plan, Welfare Scheme.	M/s. Sunshine Electric Co. Pvt. Ltd.,	53708649.00	14.12.2023	27.09.2024		99% Work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
38	Work of Design,Supply, Erection, Testing & Commissioning of 33KV,1X 3Core,400 sqmm XLPE insulated Flat strip armoured cable for a distance of 9.9kms from 6 pole structure at khandepar to 33/11KV Dharbandora Substation connecting to existing 33 KV U/G cable laid from Ponda S/S to Opa water works and 1X3core 185 sq.mm cable for a distance of 0.6kms for providing reliable supply to Dharbandora and industries of Usgao	M/s.Shashwat Electricals, Ponda	85134415.00	08-01-2025	06-01-2026	-	80% work completed
39	Work of Supply laying Testing & commissioning of 11KV Underground new Tisk-Bazar feeder from 33/11KV Dharbandora Substation under the jurisdiction of Sub Dov-II(O&M) Division X Ponda	M/s Shashwat Electricals , Ponda	172176128.65	22-10-2024	04-11-2025	-	65% Work completed
40	Work of conversion of 11 KV Dharbandora feeder from overhead aerial bunch cable to underground network in Sancorda area under the jurisdiction of Section Office Dharbandora, S.D II (EHV), Div X Ponda	M/s. Amvee Infratech,Ponda	119412801.00	27-03-2025	10-04-2026	-	60% Work completed
41	Work for conversion of existing Overhead 11KV line of Mollem feeder, emerging from 1X6.3MVA, 33/11KV Shigao Substation into underground cabling system, under the jurisdiction of Elect. Sub Division-IV, Div-VII, Curchorem	M/s. KEI Industries Ltd., D-90, Okhla Industrial Area Phase 1, New Delhi 110020	144617454.00	25.01.2023	08.02.2024	-	95% Work Completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
42	Work of conversion of 11 KV Bondla feeder from overhead to underground network from Primary Health Center Usgao to Usgao Barazan circle under the jurisdiction of Section Office Usgao, Sub-Division II, Division-X, Ponda	M/s. Kulsol Enterprises JV with M/s. Galaxy Enterprises,Panaji	112545396.21	13-06-2025	27-06-2026	-	Work Order placed recently
43	Work for conversion LT overhead line to underground cable along St. Juze Vaz and internal roads in Vasco city area	M/S Deeksha Enterprises, Salcete, Goa.	64574961.00	08.03.2024	23.04.2025		95% work completed
44	Work for conversion LT overhead line to underground cable along Swatantra path in Vasco city area	M/S Putusatya Enterprises, Navelim, Salcete Goa	94117127.00	20.10.2023	04.11.2024		95% work completed
45	Work for conversion LT overhead line to underground cable along FL Gomes road in Vasco city area	M/S Vidhyut Engineers, Ponda	58214729.00	12.03.2024	27.04.2025		85% work completed
46	Work of conversion of existing overhead 11 KV Keri feeder, 11KV City feeder, 11 KV Nagzar feeder and 11 KV Dhargal feeder emanating from Pernem Sub station to underground feeders under Sub division-I, Pernem, Division XVII, Mapusa.	M/s. Accurax Infrastructure Pvt Ltd (Lead bidder) JV with M/s. Arvinda Electricals Infra Pvt Ltd., Mapusa	745516621.47	09-01-2025	23-01-2026	--	8% work completed
47	“Work of Design, Supply, Erection, Testing and Commissioning of 33/11KV, 2 x 10MVA, Indoor type Sub-Station (Electrical and Civil Works) at Mandrem, under Sub Division-III, Agarwada, Division-XVII, Mapusa.”	M/s. Arvinda Electricals, Bangalore in JV with M/s. Pioneiro Infra Private Limited, Porvorim.	520829331.00	10-05-2022	25-05-2023	25.10.2023	100% Work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
48	Work of Supply, Erection, Testing and Commissioning of 11KV 3 Core, XLPE armoured Cable of size 300 Sq. mm. for conversion of existing overhead 11KV Mandrem feeder emanating from 33/11 KV Tuem Sub-station to underground system under the jurisdiction of Sub-Division-III, Agarwada, Pernem, Division-XVII, Mapusa in Mandrem Constituency.	M/s. Arvinda Electricals, Bangalore in JV with M/s. Pioneiro Infra Private Limited, Porvorim.	240614934.00	10-05-2022	23-05-2023	31.03.2024	100% Work completed
49	Work of Supply, Erection, Testing and Commissioning of 11KV 3Core, XLPE armoured cable of size 300sq.mm for conversion of existing overhead 11KV Morjim feeder to underground system under the jurisdiction of Sub Division-III, Agarwada, Division-XVII, Mapusa	M/s. Arvinda Electricals, Bangalore in JV with M/s. Pioneiro Infra Private Limited, Porvorim.	186597038.00	10-05-2022	25-05-2023	24.03.2023	100% Work completed
50	Work of laying of 33 KV, 3 C x 400 sq.mm. underground cable for 33 KV Pernem I & II feeders from Sukekulan to Pernem Sub Station under the jurisdiction of Sub Division-I, Pernem, Div.XVII, Mapusa.	M/s. Bhanwariya Infra Project Pvt Ltd., Jaipur	112945402.00	11-03-2024	25-03-2025	--	75% work completed
51	Work of erection of new 100 KVA Distribution transformer Centre (DTC) at Deulwada Harmal alongwith renovation of existitng LT lines, under the jurisdiction of Section Office Mandrem, Sub-Division-III, Agarwada, Div XVII, Mapusa under Schedule Caste Sub Plan (SCSP) Scheme.	M/s. Power Engineers and Contractors,	12231813.00	15-03-2022	01-06-2024	-	95% work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
52	Work of Conversion of 33 KV overhead line to underground network from Malpe 9-pole structure to 33/11 KV Tuem Sub-station under the jurisdiction of Sub-Division-III ,Agarwada in Mandrem Constituency.	M/s. Powertech Engineers, E-195, 2nd Floor, Sector-63, Noida - 201 301.	64263689.20	06-01-2022	21-01-2023	15.06.2024	Work completed
53	Work of shifting of 33 KV, 11 KV, transformer centre and associated LT line as per the request of Executive Engineer, Works Division VII (NH), PWD, Panaji, Goa in order to prepare DPR for construction of Link road to Mopa Airport under the jurisdiction of Sub Division-I, Div XVII, Mapusa under Civil Aviation Fund.	M/s. Putusatya Enterprises, Navelim, Salcete, Goa	52303344.00	05-03-2024	24-03-2025	--	65% work completed
54	Work of laying of 33 KV 3 C x 400 sq.mm. underground cable for Chandel Feeder from Bhendale, Ozarim to Chandel Water Treatment Plant in order to release 33 KV power supply to the Executive Engineer, WD VII, WRD, Dhargal Pernem Goa for a total load of 1750 KVA under the jurisdiction of Sub division - I, Pernem, Div XVII, Mapusa.	M/s. Shivranjani Construction Co.	124171386.00	26-12-2023	09-01-2025	--	45% work completed
55	Work of conversion of existing overhead 11KV Tuem feeder to underground system emanating from 33/11 kV Tuem Substation under Sub Division-I, Pernem, Division-XVII, Mapusa.	M/s. Sunshine Electric Co Pvt Ltd, Plot no. 30, Thivim Industrial Estate, Karaswada, Bardez Goa 403526.	85242609.07	16-05-2025	29-05-2026	--	20% work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
56	Work of conversion of existing overhead HT/ LT line to underground line for Tuem IDC Phase-I under Sub div - I, Pernem, Div XVII, Mapusa under R & I.	M/s. Swaraj Corporation (Lead Bidder) JV with M/s. Gupta Power Infrastructure LTd (JV Partner), Dharbandora	71802620.79	10-02-2025	24-02-2026	--	30% work completed
57	Work of conversion of 11KV overhead line to underground cable from Bhati trasformer center to RIT college shiroda by connecting 11KV Bazar feeder feeding from 33/11KV Shiroda Substation under Jurisdiction of S/D-II, Div X Ponda	AG Group, Mapusa	16354999.39	14-11-2023	27-08-2024	08.11.2024	100% work completed
58	Work of conversion of overhead 11KV Savoiverem feeder to covered conductor and cabling under the jurisdiction of Savoiverem section office attached to Sub Division-III, Division –X Ponda	Consistent Infra and power Pvt Ltd, Mapusa Bardez	97393063.30	17-09-2024	30-09-2025	-	95% Work completed
59	Work of conversion of 11KV overhead Bazar Feeder to 11KV underground feeder network from 33/11KV Shiroda Substation under SD-II, Div X Ponda	Core Infra Projects, Raipur	45093852.38	17-10-2023	30-07-2024	07.11.2024	100% work completed
60	Work of conversion of LT line from overhead conductor to underground cabling of 3 nos. of 100 KVA Mahalaxmi Nagar DTC, Londiyar DTC, Kaswada DTC & 1 no. 200 KVA Wadi DTC under the Jurisdiction of Kavalem Section Office, Sub Division - I, Division X, Curti Ponda under Madkai Constituency	M/s EPC Infracon Private Limited, Noida UP	118192695.00	17-03-2023	30-03-2024	-	97% Work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
61	Work of renovation & Improvement of 11 KV HT electrical network of Ponda - I feeder 11 Kms., & Bazar feeder 9.5 Kms., by converting 11 KV HT overhead lines to underground cable under the jurisdiction of Sub - Division - I, Division - X, Curti Ponda - Goa.	M/s EPC Infracon Private Limited, Noida UP	118122829.00	17-03-2023	30-01-2024	-	98% Work completed
62	Work of Conversion of LT overhead network into LT underground cable of Kapileshwari Transformer Center, Paunwada Transformer Center, Talaulim Transformer Center and Durbhat Transformer Center in the jurisdiction of section office Kavale, Sub Division -I , Division-X , Ponda under Madkai constituency.	M/s EPC Infracon Private Limited, Noida UP	121088245.00	02-01-2024	15-01-2025	-	90% Work completed
63	Work of SETC of 4 nos of 200KVA plinth mounted DTC at Ramnathi, Mahalaxmi, Shantadurga and Galshirem in Madkai constituency under the jurisdiction of section office ,Kavale,Sub Div-I,Div-X,Curti Ponda	M/s Nanu Engineers Pvt Ltd., Margao	22396220.00	01-03-2024	14-12-2024	-	95% Work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
64	Work of Conversion of small portion of 11KV overhead line to underground network from petrol pump Kundai to Hotel Vaishali as per request of PWD WD(NH) under the jurisdiction of Madkai section office, Division X Ponda	M/s Ray Vision Construction LLP, St. Cruz, Ponda Goa	12545346.15	11-02-2025	26-11-2025	-	95% Work completed
65	Work of bifurcation of LT feeder pertaining to Vijayadurga Transformer Center under the jurisdiction of Savoiverem section office, Sub-Division -III, Division-X, Ponda	M/s Ray Vision Construction LLP, St. Cruz, Ponda Goa	945643.94	28-03-2025	11-07-2025	-	95% Work completed
66	Work of replacement of old /failed 200KVA DTC alongwith LV pannel, SETC of new 200KVA DTC, SETC of Ring main unit and conversion of LT ovehead lines to underground system under the jurisdiction of S/D-I Div X Ponda Goa, North Goa District Goa (RDSS Package 8)	M/s Suncity urja pvt ltd, jaipur	456453775.00	25-09-2023	08-07-2024	-	95% Work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
67	Work of renovation & Improvement of 11KV HT electrical network of Ponda - II feeder 12.5kms., and Rajiv Gandhi Kala Mandir Feeder 7.7 Kms., by converting 11 KV HT overhead lines to underground cable under the jurisdiction of Sub Division- I, Division X, Curti Ponda Goa.	M/s. Amvee Infratech in JV with M/s. Sudha Electric Co., Ponda	118153316.44	23-03-2023	04-05-2024	02.05.2024	100% work completed
68	Work of conversion of 11KV overhead network of Nirankal feeder to 11KV underground system along Nirankal, Saterimol, Mainewada, Codar in Shiroda constituency under section office Bethoda , Sub-Division-II, Division-X,Ponda	M/s. Amvee Infratech,Ponda	137836365.00	15-01-2024	28-01-2025	16.12.2024	100% work completed
69	Work of replcement of old/failed 200/400/630 KVA DTC and erection of new 200/400/630 KVA DTC under the jurisdiction s/d -I Div x Ponda Goa, North Goa District of Goa (RDSS Package 10)	M/s. Bhawaria Infra Projects ltd, Jaipur	254325280.00	27-09-2023	10-07-2024	-	95% Work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
70	Work of conversion of existing 11KV overhead network of Bazar feeder to 11KV underground system in Torl Paz along along Anadwadi,Bibal,Shivnagar in Shiroda constituency under section office Shiroda , Sub Div-II , Div-X ,Curti Ponda under Tribal Sub Plan Scheme.	M/s. Fluid and Power Automation ,Patto Panaji	99808617.00	12-03-2024	25-03-2025	-	95% Work completed
71	Work of conversion of existing overhead 11KV Shiroda and Bondbag feeder to underground network and laying of new 11KV Baldai feeder from Bethoda substation under the jurisdiction of section office Bethoda, Sub Div II, Div X, Ponda.	M/s. Imperial Infra , Ponda	168650716.00	14-02-2024	28-02-2025	-	70% Work completed
72	Work of conversion & Improvement of 11 KV HT electrical network of Khadpabandh feeder- 17 Kms., by converting 11KV Ht overhead lines to underground cable under the jurisdiction of sub Division - I, Division X, Ponda	M/s. Imperial Infra ,Ponda	114379659.24	29-03-2023	12-04-2024	-	98% Work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
73	Work of conversion of overhead 11KV Industry IV feeder to 11KV underground system along the road side from 33/11KV Kundai substation,in Priol constituency under Sub-Div-III, Div-x,Ponda	M/s. Infinity Tech Engineering & constructions,Santa Cruz , Tiswadi Goa.	30654973.00	15-03-2024	28-12-2024	-	85% Work completed
74	Work of providing service connection cable and street light poles along with associated work and material for the work of conversion of LT overhead line to LT underground cable in V.P. Bandora under Division- X, Curti Ponda Under Madkai Constituency	M/s. Jai Mata Di Techno Private Limited in JV M/s. Putusatya Enterprises, Kadamba Plateau, Tiswadi	118264202.08	23-03-2023	01-04-2024	-	90% Work completed
75	Work of replacement of old/failed 200KVA DTC along with LV pannel, SETC of new 200 KVA DTC, SETC of RMU and conversion of LV overhead line to underground system, under the jurisdiction of S/D-I Div X Ponda (RDSS Package 7)	M/s. Kanti Prashad Mittal, Meerut	617670633.00	27-09-2023	10-07-2024	-	95% Work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
76	Work of conversion of part of existing overhead 11 KV Line of Farmagudi feeder emanating from 33/11 KV Colony Sub-Station to underground cable under the jurisdiction of Sub Division - I	M/s. Nanu Engineers Pvt. Ltd, Margao	118096139.71	27-03-2023	09-04-2024	-	98% Work completed
77	Work of conversion of LT overhead network into LT underground cable of Ambegal-I & II, Patantali-I & II, Kashimath ground, Shivnagari, Sahakari & IMA DTC (8nos DTC) for a total length of 16Kms located in the jurisdiction of Sub-Division-I, Division-X, Ponda.	M/s. Padamshree Electrical Engineers and Contractors, Cuncolim	117683964.00	18-01-2024	31-01-2025	-	95% Work completed
78	Work of conversion of LT line from overhead conductor to underground cabling of Navdurga Saasthan, Bhovnak, Dharzowad, Zen Cola & Sai Mandir Distribution Transformer Centres in V.P. Kundai Under Division- X, Curti, Ponda under Madkai Constituency	M/s. Padmashree Electricals Engineers & Contractor, Cuncolim	114269154.80	13-03-2023	26-03-2024		98% Work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
79	Work of conversion of LT line from overhead conductor to underground cabling of Gail, Madkai Hospital, Gailiwada, Dattatreya, Malwada (Panjekar), Parampai, Karanzal, Dutale, Dhakane distribution transformer centers in V.P. Madkai under Madkai Constituency	M/s. Padmavati Infrastructure Company, Noida	113855309.87	21-03-2023	03-04-2024		85% Work completed
80	Work of Renovation & Improvement of 11 KV HT electrical network of Shantinagar feeders - 13.1 Kms & Curti Feeder - 7 Kms by converting 11 KV HT overhead lines to underground cable under the jurisdiction of Sub Div I, Div X, Curti Ponda Goa.	M/s. Shashwat Electricals , Ponda	118101045.02	27-03-2023	09-04-2024	02.02.2024	100% work completed
81	Work of conversion of LT line from overhead conductor to underground cabling of Navdurga Temple (Old), Navadurga Temple (New), Akshan, Adan Primary School & Adan Distribution Transformer centres in V.P Madkai, Under Madkai Constituency under Division-X	M/s. Shivranjani Construction Co., Ahmedabad	114001338.39	21-03-2023	03-04-2024	-	98% Work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
82	Work of providing service connection cable and streelight poles along with associated work and material for the work of conversion of LT overhead line to IT underground cable in V.P. Wadi Talaulim & Durbhat, under Division - X, Curti Ponda under Madkai constituency.	M/s. Shivranjani Construction Co.Ahmedabad	118196596.79	21-03-2023	03-04-2024	-	70% Work completed
83	Work of providing service connection cable & street light poles along with associated work & material for the work of conversion of LT overhead line to LT underground cable in V.P. Kavlem Under SD-1, Div X Ponda.	M/s. Sidharud Electricals JV with M/s. Prabhu Enterprises, Mapusa	118291244.21	29-03-2023	11-01-2024	-	65% Work completed
84	Work of SETC of Ring Main Unit under the jurisdiction of S/d -I Div x Ponda North Goa District of Goa (RDSS Package-9)	M/s. Swastika Infra Pvt Ltd, Jaipur	340559985.00	26-09-2023	09-07-2024	-	95% Work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
85	Work of supply & erection of 11KV, 3Phase 95sq.mm outdoor termination kit and other materials in order to complete the work of S.E.T & C of Ring Main Unit(RDSS Package-9) under jurisdiction of Sub Div-I (O&M), Division-X Ponda.	M/s. Swastika Infra Pvt Ltd,Jaipur	6708118.06	13-02-2025	20-03-2025	-	95% Work completed
86	Work of conversion of 11kV overhead network of Industry feeder to 11KV underground along road from 33/11KV Bethoda sub-station under jurisdiction of Sub-Division-II, Division-X,Ponda.	M/s. Vipul Electricals, Ponda	50811094.00	19-01-2024	01-02-2025	-	99% Work completed
87	Work of design, supply, erection, testing & commissioning of 2X3Core,400 sq.mm 33KV, XLPE insulated round wire armoured cable from Ponda Substation to Banastarim for a distance of 18.5 kms and 1 X 3 core, 185 sq.mm 33KV U/G cable for a distance of 1.95 km for providing reliable supply to Kundaim, Marcela area & industries of Kundaim Industrial Estate.	M/s.Aravinda Electricals Infra Pvt. Ltd.Bangalore	280915384.72	31-01-2023	28-01-2024	26-11-2024	100% work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
88	Work of Survey, Design, Supply, Erection, Testing & Commissioning of 33KV, 2 X 3Core, 400sq.mm (Bethora I & II) XLPE insulated flat strip armoured cable (from 220KV Ponda S/S to Shiroda S/S with a tapline to 33/11 KV Betora S/S) for a distance of 20.20 Kms. and 33KV, 2 X 3Core, 400sq.mm (Margao I & II) XLPE insulated flat strip armoured cable (from 220KV Ponda S/S to Baithakhoh-Borim) for a distance of 7.00 Kms. alongwith PMLEs and associated	M/s.Aravinda Electricals Infra Pvt. Ltd.Bangalore	367410153.00	12-03-2024	17-09-2025	-	95% work completed
89	Work of providing street light poles and LED'S Fixtures within the Kundai Industrial Areas Kundai under Sub-Division III, Div-X, Ponda	M/s.Core Infra Projects, Raipur	86173300.00	14-03-2024	27-09-2024	-	95% Work completed
90	Work of conversion of Overhead 11KV Industry-II FEEDER to 11KV Underground system along the road side from 33/11 KV Kundai S/S , in Priol constituency under SubDivision-III, Division X, Ponda	M/s.Creative Enterprises, Rohini Delhi	93481199.00	04-03-2024	17-03-2025		70% Work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
91	Work of conversion of Overhead 11KV Industry-III FEEDER to 11KV Underground system along the road side from 33/11 KV Kundai S/S , in Priol constituency under SubDivision-III, Division X, Ponda	M/s.Creative Enterprises, Rohini Delhi	89871669.00	07-03-2024	20-03-2025	-	70% Work completed
92	Work of conversion of Overhead 11KV Industry-I FEEDER to 11KV Underground system along the road side from 33/11 KV Kundai S/S , in Priol constituency under Subdivision-III, Division X, Ponda	M/s.Creative Enterprises, Rohini Delhi	53664617.00	13-03-2024	26-03-2024	-	70% Work completed
93	Work of supply, erection, testing & commissioning of 33KV , 3core, 185sq.mm underground cable from M/s. Opa Water Works, Opa to the treatment plant at Keriya/Curti for a load of 400KVA for providing reliable supply.	M/s.Galaxy Electricals in JV with M/s.Vipul Electricals, Bicholim	66092502.00	07-03-2024	19-03-2025	-	80% work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
94	Work of conversion of LT line from overhead conductor to underground cabling of Bhomkar, Tapobhumi, Ballawada (old), Ballawada (new), Manaswada, Gaudewada-Bhoma, coir factory and SBI distribution transformer centers in V.P. Kundaim under Madkai Constituency	M/s.Suncity Urja Private Limited, Jaipur	114391356.65	15-03-2023	28-03-2024	-	87% Work completed
95	Work of conversion of LT line from overhead conductor to underground cabling of 200 KVA Mahalaxmi DTC, Kunal DTC, Bandora DTC & 100 KVA pearl Distribution Transformer center in V.P. Bandora, under Division - X, curti, Ponda under Madkai Constituency	M/s.Suncity Urja Private Limited,Jaipur	118172279.82	15-03-2023	28-03-2024	-	98% Work completed
96	Work of supply and erection of 4Core 10sqmm, 1.1KV XLPE armoured cable and other associated work in order to complete the work of conversion of LT overhead line to underground cable under the jurisdiction of Sub-Division-I, Division-X, Ponda, North GoaDistrict of Goa (RDSS package-8)	Makex Projects Pvt Ltd, Borda Margao	82247385.98	08-01-2025	20-01-2026	-	90% Work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
97	Work of SETC of 200/400 KVA Transformer centre alongwith LV panels ,Ring Main Unit ,Conversion of 11 KV overhead to Underground 3 C X 300 sq mm XLPE cable ,Under the jurisdiction of S/D-III Div X Ponda Goa ,North Goa District of Goa. (RDSS Package 6)	Padmavati Infrastrucure Company, Noida	321383123.00	28-09-2023	11-07-2024	-	95% Work completed
98	Work for conversion of 11KV Overhead network of Panchawadi feeder to underground system from 33/11KV Pontemol Substation, under Div-VII, Curchorem	M/s. KEI Industries Ltd., D-90, Okhla Industrial Area Phase 1, New Delhi 110020	123356632.00	25.01.2023	08.08.2023	16.10.2024	Work completed
99	Work for conversion of LT overhead lines to underground network of 11KV Hodar feeder and part of 11KV Xelvona feeder in order to provide un-interrupted power supply to consumers of Assolda – Xelvona & Xeldem V.P. areas under Curchorem Constituency	M/s Bhanwariya Infra Projects Pvt. Ltd., Jaipur	371279383.00	14.12.2021	20.08.2022	10.02.2025	Work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
100	Work of conversion of HT overhead lines to underground network of 11KV Hodar feeder and part of 11KV Xelvona feeder in order to provide uninterrupted power supply to consumers of Assolna-Xelvona V.P. areas under Curchorem Constituency	M/s Creative Entrepreneurs LLP, Margao	192129110.00	31.08.2021	14.03.2023	23.11.2024	Work completed
101	Work of conversion of HT/LT overhead lines to underground network of 11KV IDC feeder in order to provide uninterrupted power supply to consumers of Kakoda Industrial Estate, Kakoda in Curchorem Constituency	M/s Creative Entrepreneurs LLP, Margao	155657320.00	31.08.2021	14.09.2022	12.11.2024	Work completed
102	Work of conversion of 33KV O/H lines to U/G network of 33KV Costi feeder in order to provide uninterrupted power supply to 33KV consumers under the jurisdiction of SD-I, Div-VII, Curchorem	M/s Navshakti Traders in JV with Arvinda Electricals Infra Pvt. Ltd., A-3/338, Sector-8, Rohini, Delhi-110085	166838478.00	19.06.2023	03.04.2024	28.06.2024	Work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
103	Work of conversion of overhead lines to Underground network of 33KV Double circuit Xeldem-Pontemol and single circuit Xeldem-Sanvordem feeder inorder provide uninterrupted power supply to consumers under Elect. Sub Div-I, Div-VII, Curchorem	M/s. Creative Entrepreneurs LLP,A-3/332, Sector-8, Rohini, North Delhi-110085.	364307901.00	06.03.2025	20.03.2026	Work in Progress	15% Work Completed
104	Work of conversion of HT overhead lines to underground network of 11KV Bansai feeder and part of 11KV Xelvona feeder & Rivona feeder in order to provide un-interrupted power supply to consumers connected of Bansai feeder under Curchorem Constituency	M/s. Nanu Engineers Pvt.Ltd, Margao	222969094.00	27.07.2021	10.02.2023	08.12.2023	Work completed
105	Work for Supply, Laying, Erection, Testing and Commissioning for release of enhanced contract demand from 250 KVA at 11 KV to 1500KVA at 33KV level of M/s. Oil and Natural Gas Corporation Limited" at Canaguinim, Betul, village Panchayat Velim, Salcete under the jurisdiction of Sub-Division-II, Chinchinim, Division-XVI, Margao.	M/s. Putusatya Enterprises JV with M/s Yogiraj Powertech Pvt. Ltd.	176425672.00	11.01.2024	23.01.2025	07.06.2024	100% Work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
106	Work of conversion of 33 KV overhead Velim-I & II circuits to underground network with 3 core 400 sq.mm. cable under the jurisdiction of Sub-Division-II, Chinchinim, Division-XVI, Margao.	M/s Creative Enterpreneurs LLP	287822011.00	28.08.2023	09.09.2024		99% Work completed
107	Work of laying of 33 KV, 3C X 400 Sq.mm XLPE Double Circuit underground cable from Furtado Fuel Pump-Navelim to 33/11KV Fatorda Sub Station for a route length of 10.2Kms through HDD method under Sub-Division-II, Fatorda, Division-IV, Margao."	M/s EPC Infracon Pvt Ltd	111273658.00	10.01.2025	23.10.2025		15% Work Completed
108	Work of conversion of LT overhead network to underground cabling along the coastal belts of V.P. Betalbatim under the jurisdiction of Sub-Division-I, Benaullim, Division-XVI, Margao.	M/s KEI Industries Limited	294071739.00	02.11.2023	16.11.2024		90% Work Completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
109	Work of Supply, Erection, Testing & Commissioning of 33 KV, 3CX400 Sq.mm underground cable from 33/11KV Benaullim Sub station and interlinking to 33/11 KV Carmona Substation for 33KV Ramada feeder for providing reliable and uninterrupted power supply to 6 nos. of highly revenue generating hotels & resorts under the jurisdiction of Sub-Division-I, Benaullim.	M/s M.R. Enterprises (Lead bidder), JV with M/s GEPDEC Infratech limited.	180300849.00	15.03.2024	28.03.2025		Work not yet started. PWD NOC for road digging is not yet issued.
110	Work for conversion of 11KV (HT) overhead lines to underground network in he areas of Margao Industrial Estate at Nessai under Velim Constituency in the jurisdiction of Sub-Division-III, Navelim, Division-IV, Margao”	M/s Nanu Engineers Pvt Ltd,	94355436.00	24.02.2021	17.07.2023	17.07.2023	Work completed
111	Work of conversion of existing 11 KV (HT) overhead network to underground cabling network for 11 KV Mandopa feeder, 11 KV MES feeder, 11 KV Navelim feeder emanating from 33/11 KV KRC Sub-station and provision for additional 11 KV Navelim Express feeder under Sub-Division-III, Navelim, Division-IV, Margao	M/s Nanu Engineers Pvt Ltd,	792640624.00	11.03.2024	24.09.2025		60% work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
112	Work of conversion of LT overhead line to underground network and ring feeding at feeder pillar level in the area of Verna section office under the jurisdiction of Sub- Division-III, Verna, Div-XIV	M/s Navshakti Traders, Goa	28645213.00	23.01.2023	06.08.2023	30.04.2024	Work completed
113	Work of conversion of existing overhead Electrical network into underground cabling system at the vicinity of Shree Chandreshwar Bhutnath Devastan Parvat, Paroda, Goa under the jurisdiction of Sub.Div-II, Quepem	M/s R.V Enterprises	14132190.00	09.08.2023	23.08.2024	13.12.2024	Work completed
114	Work of Conversion of overhead 11KV Curtorim feeder emanating from 33/11KV Raia Sub-Station to underground system in Curtorim & Cuncolim Constituency under Sub Division-IV, Curtorim, Division-IV, Margao.	M/s. Ashtech Industries Pvt. Ltd.	512802848.00	23.07.2024	05.08.2025		95% Work Completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
115	Work of laying of 11KV underground cable from 33/11KV Raia Sub-Station to Curtorim Bazaar and from GIS Sub-Station Navelim to Curtorim Bazaar for bifurcation of load with provision to ring feed supply during emergency on 11KV overhead Curtorim feeder in the jurisdiction of Sub-Division-IV, Division-IV, Margao, Goa.	M/s. Consistent Infra and Power Pvt. Ltd	75569580.00	06.10.2023	19.10.2024	16.09.2024	Work completed
116	Work of SETC of 8 mtrs Long Octagonal Pole for streetlights in areas coming under Sub Div-I & III, under division-XIV, Verna	M/s. Fluid & Power Automation LLP CONTRACTOR: Shri. Anurag N Walawalkar & Shri Anirudha Walawalkar	118050932.00	15.03.2024	30-.9.2024		Work in Progress
117	Work of S.E.T.C. of 33 KV, 3Cx400 sq.mm double circuit underground XLPE cable from 220/110/33KV Xeldem Substation to 33/11KV Benaullim Substation as Benaullim Express-I & II feeders for providing reliable & uninterrupted power supply along coastal belt of Benaullim constituency under the jurisdiction of Sub-Division-I, Benaullim.	M/s. Hirva Infra and Energy Private Limited in JV with M/s Aravinda Electricals Infra Pvt.Ltd.	442243132.00	13.03.2024	26.03.2025		30% Work Completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
118	Work of conversion of LT overhead lines to underground cabling in areas of Majorda Section under Sub-Division-III, Division-XIV, Verna.	M/s. KEI Industries Limited D-90, Okhla Industrial Area, Phase-1, New Delhi-110020	453083237.00	06.11.2023	21.11.2024	-	95% Work Completed
119	Work of conversion of LT Overhead to underground and ring feeding at feeder pillar level in the area under Nuvem Section Office under the jurisdiction of Sub- Division-III, Div-XIV" Verna	M/s. Makex Projects Pvt.Ltd ,Flat B6, Jayee Juice Complex,Borda , Margao,South Goa	75490510.00	08.08.2023	21.08.2024	15.02.2025	Work completed
120	Work of conversion of existing overhead 11KV network of 11KV Malangini feeder fed from 33/11 KV Cuncolim Substation to 11KV underground cabling network in the jurisdiction of Cuncolim Municipal area under Sub-Division-IV, Cuncolim,Division-XVI, Margao.	M/s. N.Y. Infraprojects, JV M/s Creative Entrepreneurs LLP	111910108.00	13.09.2023	12.09.2024		90% work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
121	Work of bifurcation of existing 11KV Betalbatim & 11KV Colva Express underground feeders emanating from 33/11KV Benaulim Substation to new 11KV Seraulim & 11KV Colva Express-II underground feeders to provide reliable and uninterrupted power supply along coastal belts of Benaulim Constituency under the jurisdiction of Sub-Division-I, Benaulim, Division-XVI, Margao.	M/s. Nanu Engineering Pvt.Ltd., Nanu House, Varde Valaulikar Road, Margao, Goa.	190425084.00	26-03-2025	08.04.2026		Work not yet started.
122	Work of conversion of existing overhead 11KV network of 11KV Cuncolim feeder fed from 33/11KV Cuncolim Substation to 11KV underground cabling network in the jurisdiction of Cuncolim Municipal area under Sub-Division-IV, Cuncolim, Division-XVI, Margao.	M/s. Pioneiro Infra Pvt. Ltd.	111139823.00	02.11.2023	01.11.2024		95% work completed
123	Tech-16 (2023-24) Work of conversion of existing overhead 11KV network of 11KV Dramapur feeder fed from 33/11KV Cuncolim Substation to 11KV underground cabling network in the jurisdiction of Cuncolim Municipal area under Sub-Division-IV, Cuncolim, Division-XVI, Margao.	M/s. Putusatya Enterprises.	123649374.00	21.02.2024	20.02.2025		95% work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
124	Work of conversion of existing overhead 11KV network of 11KV Chinchinim feeder fed from 33/11KV Cuncolim Substation to 11KV underground cabling network in the jurisdiction of Cuncolim Municipal area under Sub-Division-IV, Cuncolim, Division-XVI, Margao.	M/s. Sudha Electric Co.	109803868.00	4.09.2023	03.09.2024		95% work completed
125	Work of providing additional underground 33KV source to Majorda substation by tapping Monte-I and Monte-II feeder at Verna	M/s Savir Power and Automation Pvt. Ltd JV with M/s. Aravinda Electricals Infra Ltd	62975463.00	14.03.2024	28.03.2025	-	75% Work Completed
126	Work of conversion of existing 33KV overhead lines to underground cabling network for Majorda Substation under the jurisdiction of Sub-Div-III, Div-XIV, Verna	M/s. Infinity Tech Engineering and Contracting (lead bidder), JV with M/s EPC Infracon Pvt Ltd, H.no. 1513/10/C/DS-1, Rego Bagh, Santa Cruz, Tiscali-Goa. 403005	104873491.00	27.02.2024	13.03.2025	-	25% Work Completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
127	Work of conversion of existing O/H 11KV line of Dando feeder emerging from 1x 6.3MVA, 33/11KV Xelpem Substation into underground cabling system under the jurisdiction of Elect. O&M Subdivision-III, Sanguem Division-VII Curchorem in sanguem Constituency.	M/s MR Enterprises 7th Floor 738 Geras Imperium Star, Patto Panaji North Goa 403001	83202405.00	15.03.2025	28.02.2025		91% Work Completed
128	Work of conversion of existing 33KV Overhead Network to underground network of 33KV Xelpem-Xeldem feeder under the jurisdiction of S/D-III, Sanguem under Division-VII, Curchorem.	M/s Navshakti Traders in JV with Arvinda Electricals Infra Pvt Ltd. A-3/338.Sector-8, Rohini Delhi-110085	428583034.00	30.10.2023	11.12.2024	05.06.2025	Work completed
129	Work of Conversion of part of existing O/H network of 33KV Xeldem-Waddem feeder from 33/11KV Pontemol Substation to 33/11KV Waddem Substation section into underground cabling network under the jurisdiction of Elect. O&M Sub Div-III, Division-VII Sanguem in Sanguem Constituency.	M/s NST Engineering Projects LLP in JV with Arvinda Electricals Infra Pvt Ltd. A-3/338.Sector-8, Rohini Delhi-110085	459259507.00	24.02.2025	10.03.2026		25% Work Completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
130	Work of Conversion of remaining portion of existing 11KV Overhead network to underground cabling network of Sanguem feeder, emanating from 33/11KV Xelpem Substation, under the jurisdiction of Elect. O&M Sub Div-III, Division-VII Sanguem in Sanguem Constituency	M/s SPR Constructions in JV with M/s Sanghamitra Constructions R.S Towers, Flat No.202, Plot No.171 Phase-II, Kavuri Hills, Madhapur Hyderabad 500033	176457764.00	03.02.2025	17.02.2026		28% Work Completed
131	Work of supply Laying Testing and Commissioning of 11KV underground cable for 11KV Saleli feeder from 33/11KV Valpoi Sub-Station to Advoi and Bhompadeli to Shignem Pissurlem under the jurisdiction of S/D III Valpoi Goa	Galaxy Electricals H.No. 184 Sarvan Bicholim Goa 403504.	221479504.00	28-10-2024	12-11-2025	-	95% work completed
132	Work of Supply Laying Testing & Commissioning of 11 KV underground cable from Kumthol to Bandirwada DTC of 11 KV Nagargao feeder in Sattari Taluka under Sub Division-III(O&M) Valpoi..	J B Enterprises 16/2 Sareen Complex Mathura Road Nr Badkhai Railway crossing Faridabad Haryana. 121003	18879580.00	11-03-2024	26-03-2025	-	95% work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
133	Work of Conversion of Old 11kV Overhead Line to 11kV Underground Cable for interlinking 11kV Saleli Feeder and 11kV Pissurlem IDC Feeder from Pissurlem V.P. DTC to Pissurlem Devulwada DTC under the jurisdiction of Elect. Dept. S/D III(O&M) Valpoi under Infrastructure Development Fund.	Jai Mata Di Techno Private Limited Casa Amora Phase-I E011 Kadamba Plateau Goa. 403402.	10877861.00	20-03-2025	04-04-2026	-	95% work completed
134	Work of renovation of existing HT/LT network transformer centre etc. and providing additional electrical infrastructure in Bhironda village under sub div:-III(O&M) Valpoi. under infrastructure development fund (SAGY).	Jai Mata Di Techno Private Limited (Lead bidder) JV with M/s Putusatya Enterprises (JV Partner) Casa Amora Phase-I E011 Kadamba Plateau Goa. 403402.	147475769.00	10-02-2025	25-02-2026	-	25% work completed
135	Work of conversion of 33kV Single Circuit Overhead Line of 33kV Valpoi-1 Feeder to 33kV Underground Cable from BBD (Bhuipal) to 33/11kV Valpoi Substation under the jurisdiction of S/D III Valpoi Goa.	Jai Mata Di Techno Private Limited Casa Amora Phase-I E011 Kadamba Plateau Goa. 403402.	50042232.00	12-12-2024	26-09-2025	-	90% work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
136	Work for erection of 11 KV XLPE 300sq.mm. UG cable for interlinking Zarme Village DTC to Saleli Village of 11 KV Saleli/ Honda feeder in the jurisdiction of Sub Division-III Valpoi under Infrastructure Development Fund.	Jai Mata Di Techno Pvt Ltd. JV with Putusatya Enterprises Casa Amora Phase-I E011 Kadamba Plateau Goa. 403402.	21030150.00	21-06-2023	6-1-2024	20-12-2023	100% work completed
137	Work of Supply Laying Testing & Commissioning of 11KV underground cable interlink line from Kudshe Tisk to Dhave Tisk of 11 KV Nagargao feeder in the jurisdiction of Sub-Division-III Valpoi Division-V Bicholim.	Jai Mata Di Techno Pvt Ltd. JV with Putusatya Enterprises Casa Amora Phase-I E011 Kadamba Plateau Goa. 403402.	16572861.00	10-10-2023	20-4-2024	-	95% work completed
138	Work of conversion of 11KV OHL tapping sections of 11KV Saleli feeder to 11KV underground cable in the jurisdiction of Sub Division-III (O&M) Valpoi.	Jai Mata Di Techno Pvt Ltd. JV with Putusatya Enterprises Casa Amora Phase-I E011 Kadamba Plateau Goa. 403402.	57463603.00	26-10-2023	10-11-2024	09-06-2024	100% work completed
139	Work of conversion of portion of 33 KV Valpoi-1 feeder overhead line to underground cable from A1- Taj Nagve to Valpoi Garbage treatment plant in Sattari Taluka under the jurisdiction of Sub Division-III Division-V Bicholim.	M/s Nav Shakti Traders JV with M/s D.K. Traders A-3/338 Sector-8 Rohini Delhi. 110085	13513312.00	23-03-2023	7-8-2023	03-01-2024	100% work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
140	Work of conversion of 11KV Overhead Bondla Feeder to 11KV underground network from Usgao circle to Bondla in Valpoi constituency under the jurisdiction of Sub Div-II, Div-X Ponda	M/s Shashwat Electricals , Ponda	96414114.00	04-09-2023	17-09-2024	07.10.2024	100% work completed
141	Work of conversion of the existing overhead 11KV line of City feeder from 33/11KV Valpoi Sub Station to underground system under the jurisdiction of Sub Division-III Division-V Bicholim	NST Engineering Projects LLP JV with M/s. Aravinda Electricals A-3/338 Sector-8 Rohini Delhi 110085	217529096.00	10-07-2025	25-07-2025	-	5% work completed
142	Work of Supply Laying Testing and Commissioning of 11KV underground cable from 33/11KV Pale Sub-Station to Kankirem Verekar Crusher in the jurisdiction of Sub Division-III Valpoi.	Power Solutions A/T3 T.R. Residency St. Paul Taleigao - Goa.	96954477.00	25-01-2024	08-05-2024	10-02-2025	100% work completed
143	Work of Supply Erection Testing & Commissioning of 11KV U/G cable from Thana junction to Surla Village DTC on Thana feeder under the jurisdiction of Sub -Division-III Division-V Bicholim.	Prabhu Enterprises JV with AG Group S-47/69 Second Floor Alfran Plaza Panaji 403001.	48345848.00	27-10-2023	11-5-2024	23-09-2024	100% work completed
144	Tender No.40(2024-25)/CSC: Work of conversion of old overhead 11KV line and AB cable of Honda feeder alongwith Honda IDC and Pissurlem IDC in the jurisdiction of Sub Division-III(O&M) Valpoi Division-V Bicholim.	Prabhu Enterprises JV With Consistent Infra and Power Pvt. Ltd. S-47/69 Second Floor Alfran Plaza Panaji 403001.	299928761.00	01-04-2025	16-04-2026	-	25% work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
145	Work of Supply Laying Testing and Commissioning of 11 KV underground cable (double run) from Valpoi Sub- Station to Dabose Water Treatment Plant Dabose in Sattari Taluka for a length of 3.5 Kms.	Siddharud Electricals 103 1st Floor Saldanha Business Tower Near Court Alto Mapusa - Goa.	20275976.00	15-06-2023	29-12-2023	23-06-2024	100% work completed
146	Work of Supply Laying Testing and Commissioning of 11 KV underground cable for Nagargao feeder from Ambede to Satre under the jurisdiction of Sub Division-III(O&M) Valpoi Division-V Bicholim.	Tysky Electricals JV with Galaxy Electricals H. No.320 Temwada Morjim Pernem Goa. 403512	241400029.00	06-02-2025	21-02-2026	-	90% work completed
147	Work of laying of 11KV Underground cable for Nagargao Feeder from " Kudshe to Panasmal" " Caranzol to Gomal to Velguem" and " Kumbyakaden to Shignem" under the jurisdiction of Sub Division-III Diviaion-V Bicholim.	Tysky Electricals H. No.320 Temwada Morjim Pernem Goa. 403512	223936508.00	11-10-2024	26-04-2025	-	95% work completed
148	Supply, laying, testing & Commissioning of 2X33KV,400Sqmm XLPE insulated flat wire armoured cable from Borim circle Petrol pump to Vajem,Shiroda for replacing the overhead line erected in Marshy area.	M/s.Vidyut Engineers, Ponda	34906810.00	31-03-2023	18-09-2023	28-09-2024	100% work completed
149	Work of converting 11KV S/C Neura feeder into underground network by laying 11KV 3Core 300sq.mm Al armoured XLPE cable for a distance of 10.5kms along with associated equipments under jurisdiction of SD-III(R), Bambolim.	M/s Chamunda Electricals, Agassaim in JV with M/s Prabhu Enterprises, Panaji	76560252.00	15-09-2023	28-09-2024	--	85% work complete

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
150	Work of providing ring system for 11KV network at Chorao befalling under the jurisdiction of SD-I(R), Corlim by laying 11KV 3Core 185sq.mm XLPE underground cable under system improvement scheme	M/s Consistent Infra & Power Pvt. Ltd; Mapusa	17740150.00	14-03-2023	25-01-2024	23-01-2024	100% work completed
151	Work of Conversion of LT Overhead lines to underground network at Aivao ward in Caranzalem in the constituency of Taleigao having its jurisdiction in the corporation of the City of Panaji under Tribal Area Sub Plan scheme.	M/s Consistent Infra and Power Pvt Ltd 285/9, Ekta Nagar, Mapusa Bardez Goa.	20141665.00	22-01-2025.	01-02-2026	--	75% work completed
152	Work of conversion of LT overhead lines to underground network in Ward III of Chodan-Madel Village Panchayat near Katyani Temple, Karabhat, Chorao in Mayem Constituency having its jurisdiction in the Section Office of Chorao, Sub Div I, Corlim, Div I, Panjim Goa.”	M/s Gautami Engineers and Contractors House no 118, Pandavwada, Chorao Ilhas, 10-Goa - 403102	2904719.00	27-03-2025	10-04-2025	--	95% work completed
153	Work of conversion of existing 33KV Corlim/II D/C overhead line to underground network by laying 33KV 3C x 400sqmm XLPE double run cable from 110/33KV Kadamba Substation to 33/11KV Corlim substation and work of conversion of existing 11kv overhead lines to underground network for various 11KV feeders remaining to be converted of 33/11KV Corlim substation by S.E.T.c of 11KV ,3C x 300sqmm XLPE cable	M/s Hirva Infra and Energy pvt. Ltd.	586627354.00	13-03-2024	27-09-2025	--	70% work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
154	Work for conversion of 11KV SC OH Diwar feeder, Diwar and Chora section in the jurisdiction of Sub Division-I, Division-I, Panaji.	M/s Lokesh Enterprises, Jaipur JV with M/s Pioneer Infra Pvt. Ltd, Alto Porvorim	177078197.00	01-03-2023	15-07-2023	--	80% Work completed
155	Work of laying of 11KV 3CX300sq.mm XLPE cable to carry out the work of road widening at given loactions 1) Odxel junction to Odxel DTC, 2) Oitiyant DTC to Emgee Green DTC 3) 33/11KV Nagali Hills S/S to Taleiago church	M/s Prabhu Enterprises, Panaji	17234584.00	14-03-2023	25-01-2024	14-12-2023	100% work completed
156	Work of conversion of LT overhead lines to underground network in Odxel Village in Taleigao Constituency area under the Tribal Welfare Scheme.	M/s Prabhu Enterprises, Panaji	19978233.00	27-03-2023.	08-10-2023	11-02-2023	100% work completed
157	Work of conversion of 33KV Panaji I & Panaji II overhead lines to underground cabling from 33/11 KV EDC substation at EDC complex to 33/11 KV Altinho GIS Substation yard at Altinho Panaji	M/s Prestine Engineering Service , Mapusa	39250100.00	29-03-2023	09-02-2024	--	95% work completed
158	Work of releasing 11KV power supply to The Dean, Institute of Psychiatry and Human Behavior, Bambolim Goa for a total load of 1048.4KVA	M/s Siddharud Electricals	31927878.00	08-09-2023	20-04-2024	--	90% work completed
159	Work of conversion of 11KV Single Circuit overhead St. Cruz feeder the undergrond network by laying of 11KV, 3 Core, 300 sq.mm. Aluminium Armoured XLPE cable for a distance of 14.5kms. along with associated equipments.	M/s Sudha Electric Co.	72506112.00	23-06-2022	07-07-2023	20-05-2023	100% work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
160	Work of conversion of 11KV S/c Dona paula feeder from overhead network to ug network along with interlinking with siridao feeder & 11KV status feeder (Nagali Substation)under the jurisdiction of SD-III(R), Bambolim, Div-I, Panaji	M/s Sudha Electric Co. Taleigao	85176776.00	11-09-2023	25-09-2024	--	80% work completed
161	Work of conversion of 11KV Single Circuit to overhead Merces feeder to underground network by laying of 11KV 3core 300sq.mm. Aluminium Armoured XLPE cable for a distance of 13Kms. along with associated equipments.	M/s Sudha Electric Co. Taleigao	67643194.00	19-08-2022	03-09-2023	25-05-2023	100% work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
162	Work of conversion of existing overhead LT network to underground system of pillar Seminary DTC under Agassaim section office	M/s Sudha Electric Co. Taleigao	38693392.00	12-06-2025	22-12-2025	--	work order placed recently
163	Work of conversion of 33KV Double Circuit overhead line to underground network from Bambolim Sub-Station to Nagali Sub-Station with interlink to existing Super Speciality hospital cable within the jurisdiction of Sub Div-III(R), Bambolim, Division-I, Panaji.	M/s Sudha Electric Co. H.No. 11/T/2, Model Legacy, Near Skoda Car Showroom, Taleigao, Panaji-Goa. 403002	85926696.00	01-01-2024	15-01-2025	--	92% work completed
164	Work of shifting of load from existing NIO substation to adjacent Nagali substation along with connecting nos of feeders for maintaining uninterrupted and reliable power supply during G20 presidency of India.	M/s. Nanu Engineers pvt. Ltd.	119952335.00	01-03-2023	13-05-2023	30-06-2023	100% work completed
165	Work of commissioning of 33kv underground cable laid by PWD from merces circle to kenkre estate, bambolim	M/s. Pristine Engineering Services	75462611.00	01-03-2023	15-05-2023	20-10-2023	100% work completed
166	Work of conversion of 11KV overhead line (Cabo feeder) to UG cables of size 3CX300sq.mm from Community Hall to Sailem Bhat, From TB hospital to Models Market and from Afonso to Bhatlem under the jurisdiction of SD-IV, Taleigao under system improvement scheme	M/s. Sudha Electric Co.	53677887.00	13-03-2023	17-09-2023	01-09-2023	100% work completed

Sr No.	Name of work/Details of work	Name of Contractor	Work order amount in Rs	Date of work order	Date of completion as per work order	Actual date of completion	Status of work
167	Work order for Tender -21/24-25/Div.I: The Work of conversion of LT Overhead network to underground System around the vicinity of Old Goa.	M/s Jai Mata Di Techno Pvt. Ltd, Casa Amora Kadamba Plateau	32860863.26	08-07-2025	17-07-2026	--	work order placed recently