

**ANNEXURE - II**

**Name of Work:-** Four Laning of New NH 66 from Design Ch. 475.000 to 500.500 of NH 66 (Patradevi to Karaswada -section) in the state of Goa Under EPC mode under NHDP -III - Package I

**Details of Service Road (Pkg-01)**

SL NO.	Description	Length (Rmt)	Rate As per Schedule "H" / Rmt (Rs.)	Amount (Rs.)	Say in Cr. (Rs.)	Remarks
1	Total Length of Service Road as per Contract Agreement	20400.00	12848.00	262099200.00	<b>26.21</b>	
2	Service Road Constructed at Site	18060.00	12848.00	232034880.00	<b>23.20</b>	
3	Incomplete Service Road (From MJB Colvale to Binani IDC, BHS)	2340.00	12848.00	30064320.00	<b>3.01</b>	

Other details

PKG-01 (Patradevi to Karaswada)

Contractor Name:- M/s.MVR Infra Projects Pvt., Ltd.,

Appointed Date:- 08/05/2018

Sanction cost of Project:- 634.32 Cr. (original)

769.52 Cr. (revised)

Awarded Amount:- 444.51 Cr.

Date of completion:-06/05/2024

Length of Highway:-25.640 km

**ANNEXURE - II**

**Name of Work:-** Four Laning of New NH 66 from Design Ch. 500.500 to 512.930 & 517.833 to 522.840 Karaswada Porvorim Panaji Bambolim Section in the state of Goa - Package II

**Details of Service Road (Pkg-02)**

SL NO.	Description	Length (Rmt)	Rate As per Schedule "H" / Rmt (Rs.)	Amount (Rs.)	Say in Cr. (Rs.)	Remarks
1	Total Length of Service Road as per Contract Agreement	24600.00	13355.00	328533000.00	<b>32.85</b>	Revised Length after discoping of Elevated Corridor
2	Service Road Constructed at Site	22283.00	13355.00	297589465.00	<b>29.76</b>	
3	Incomplete Service Road (Green park to Gurim LVUP & Nexa showroom Bambolim)	2317.00	13355.00	30943535.00	<b>3.09</b>	

PKG-02 (Karaswada to Bambolim)

Contractor Name:- M/s.Navyuga Engineering Company Pvt., Ltd.,

Appointed Date:- 08/12/2017

Sanction cost of Project:- 852.66 Cr. (original)

769.20 Cr. (revised)

Awarded Amount:- 537.36 Cr.

Date of completion:-02/04/2024

Length of Highway:-12.78 km (revised length after de-scoping of Elevated corridor)